EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Bellappa Garden Ward no: 10, (Doddabommasandra) Vidyaranyapura Sub Division
2	Amount of Work Portion	905278=00
3	Estimated Cost	9.87 Lakhs
4	Name of contractor	M/S. KRIDL
5	Agreement No.	94/16-17
6	No. and date under which work order issued	94/05-08-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	06-11-2016
9	Date of receipt of application in the sub division office	06-11-2016
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	
14	Time now applied for	21 Days
15	Date of recommending time limit applied for	21 Days.
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	10 D.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work is Delayed due to BWSSB work at the work Spot.
22	Remarks of the EE with the daily rate of penalty proposed	

Jadhav
Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
EOT is granted to 24 days.

Chief Engineer
Yelahanka Zone, Bangalore-92

01.02.17